

Project No. 1251-100
Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)

Project No. 1251-100

Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)



ETROJET

உரு



EGPC

System ID	System Description
030-EL-007	Substation Building Lighting and small power system



	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	


13	Electrical Commissioning	
	13.01 Electrical-Commissioning Check Lists	
	13.02 Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01 P&ID	
	14.02 Instrumentation Drawings	
	14.03 Electrical Drawings	

System ID	030-EL-007	System Description	Substation Building Lighting and small power system
-----------	------------	--------------------	---

Pre-commissioning and Commissioning Dossier Content:

Section	Description	Status
1-	Mechanical Completion Certificate (MCC) Ready For Start-up (RFSU)	
2-	System Punch Lists	
3-	System Limits Marked Up	
4-	FAT Test Report & Certificates	
5-	System Index.	
6.A-	Electrical Pre-commissioning	
	6.A.1 General Arrangement and Wiring Diagrams	
	6.A.2 Single line Diagram	
	6.A.3 Electrical Panel Schedule	
	6.A.4 Electrical Cable Schedule	
	6.A.5 Pre-Commissioning Check List	
6.B-	Electrical Commissioning	
	6.B.1 Commissioning Check List	
7-	Red Mark-Up Drawings (If Any)	

 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)			
System ID		030-EI-007		System Description	
				Substation Building Lighting and small power system	
<p style="text-align: center;">I-Mechanical Completion Certificate (MCC)</p>					



SYSTEM MECHANICAL COMPLETION CERTIFICATE
(MCC)

PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

PROJECT No : 01251-100

SYSTEM NAME : Substation Building Lighting and small power system



SYSTEM ID : 030-EL-007


THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYSTEM IS MECHANICALLY COMPLETED ON THE DATE 01/02/2021 AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

EXCEPTIONS:

COMPANY	NAME	TITLE	SIGNATURE	DATE
PETROJET	M. abdallah	Q.C. Engineer		12/04/2021
ENPPI	Mohamed Abdallah	Site Mgr.		12/04/2021
PMC	M. Omar			18/05/2021

<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div></div>		<div>System ID</div> <div>030-EL-007</div>	<div>System Description</div> <div>Substation Building Lighting and small power system</div>
<div>2- Ready for Startup Certificate (RFSU)</div>			

DATE	31-5-2021	
SIGNATURE		
TITLE	Commissioning Mgr	Elc. Engineer
NAME	Ahmed El Shafie	M. Ibrahim
COMPANY	CONSORTIUM	PPC

EXCEPTIONS:

- THIS IS TO CERTIFY THAT:
- THE MENTIONED SYSTEM / AREA / PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
 - MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
 - ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING OF SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
 - THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.



PROJECT TITLE	: EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-03)
PROJECT No.	: 1251-100
SYSTEM / AREA / PLANT	: Substation Building Lighting and small power system
SYSTEM / AREA / PLANT No.	: 030-EL-007
READY FOR START UP CERTIFICATE	





Enppi



3-System Punch Lists

System ID		030-EL-007
System Description		Substation Building Lighting and small power system
<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>الوزارة العامة للهيدروكربونات والمعادن الكويتية</div></div></div>		



 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	 المملكة العربية السعودية Kingdom of Saudi Arabia
System ID		030-EL-007	
System Description		Substation Building Lighting and small power system	

4-System Limits Marked Up P&ID

<div data-bbox="199 1921 399 2011" data-label="Image"> </div> <div data-bbox="507 1944 1018 2011" data-label="Text"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div>	<div data-bbox="1117 1960 1396 2049" data-label="Image"> </div>
System ID	030-EL-007
System Description	Substation Building Lighting and small power system


5-System Index

6- Piping Pre-Commissioning

	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system


6.01- Piping Test Packs

System ID	030-EL-007
System Description	Substation Building Lighting and small power system





Empiri
PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




المملكة العربية السعودية
وزارة النفط
شركة الزيت العربية السعودية

6.02- Piping Pre-commissioning Check Lists


System Description	Substation Building Lighting and small power system
System ID	030-EL-007
<div data-bbox="1101 1960 1380 2038">  </div> <div data-bbox="502 1937 1005 2004"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="199 1915 406 2004">  </div>	

7- Piping Commissioning

 <p>Enppi Petrojet</p>	
<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
<p>System ID</p>	<p>030-EL-007</p>
<p>System Description</p>	<p>Substation Building Lighting and small power system</p>







7.01- Service Test, GLT, CLT and N2 Purging Certificates

	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EI-007
System Description	Substation Building Lighting and small power system



7.02- Piping Commissioning Check Lists

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system


 <p>Enppi PETROJET</p>		<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> 	
System ID		030-EL-007	
System Description		Substation Building Lighting and small power system	

8- Mechanical Pre-Commissioning

<div data-bbox="236 1906 434 1995" data-label="Image"> </div> <div data-bbox="513 1928 1015 1989" data-label="Text"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div>	<div data-bbox="1117 1939 1390 2024" data-label="Image"> </div>
System ID	030-EL-007
System Description	Substation Building Lighting and small power system



8.01-System Mechanical Index



8.02- Equipment Drawings

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID 030-EL-007	System Description Substation Building Lighting and small power system




8.03- Equipment Datasheets

System ID		030-EI-007
System Description		Substation Building Lighting and small power system
<div>Enppi PETROJET</div> <div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div> Petrojet Refineries Company بترول ريفريز كومپاني</div>		



	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system


8.04- Boxing-up Certificates

8.05- Grouting Certificates

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system



8.06- Pre-Alignment Certificates

 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EL-007		
System Description	Substation Building Lighting and small power system		


 <p>Enppi Petrojet</p>	
<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system

8.07- Mechanical Pre-Commissioning Checklists



9- Mechanical Commissioning

 Enppi PETROJET مجموعة البترول	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
 الوزارة العامة للنفط Ministry of Oil	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system



9.01- Final Alignment Certificates

 Enppi Petrojet Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system





 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	
System ID	030-EI-007
System Description	Substation Building Lighting and small power system

9.02- Motor Solo Run Certificates


 <p>Enppi PETROJET</p>	
<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system

9.03- Mechanical Run Test (MRT) Certificates

9.04- Mechanical Commissioning Checklists


System ID		030-EL-007
System Description		Substation Building Lighting and small power system
 Enppi PETROJET م.ج.م.ج. Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)  الموارد البترولية والحدائق العامة		

9.05- Mechanical Supplier Check Lists & Reports

 <p>Enppi PETROJET</p>	
<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system





10- Instrumentation Pre-Commissioning


 <p>Enppi Petrojet</p>	
<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system



10.01 - System Instrument Index



System ID	030-EL-007
System Description	Substation Building Lighting and small power system
<div data-bbox="1104 1942 1383 2022">  Enppi PETROJET </div> <div data-bbox="507 1924 1011 1986"> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div data-bbox="236 1897 432 1986">  </div>	

10.02-Instrument Data Sheets


 Enppi PETROJET شركة البترول	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID 030-EL-007	System Description Substation Building Lighting and small power system



10.03- Instrument Cable Schedule



System ID	030-EI-007
System Description	Substation Building Lighting and small power system
<div data-bbox="1123 1924 1402 2013">  </div> <div data-bbox="526 1912 1027 1980"> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div data-bbox="253 1890 453 1980">  </div>	

10.04-System Instrumentation Wiring Diagram

 <p>Enppi PETROJET</p>	
<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system



10.05- Hook-up Drawing (Mechanical & Pneumatic)

System ID	030-EL-007
System Description	Substation Building Lighting and small power system
<div data-bbox="1117 1937 1396 2027"></div> <div data-bbox="518 1926 1021 1993">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="239 1892 446 1993"></div>	

10.06- Instruments Cables Schedule


System ID	System Description
030-EI-007	Substation Building Lighting and small power system




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



10.07- Instruments Cables Laying Certificates



 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system



 Enppi Petrojet	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EI-007
System Description	Substation Building Lighting and small power system

10.08-Instruments Cables Termination Certificates



10.09- Instruments Cables Testing Certificates



System ID		030-EI-007
System Description		Substation Building Lighting and small power system
<div>Enppi PETROJET</div> <div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div></div>		

10.10-Instruments Calibration Certificates


System ID	030-EL-007
System Description	Substation Building Lighting and small power system

10.11 - Instrument Loop Checks Certificates

System ID		030-EL-007
System Description		Substation Building Lighting and small power system
<div>Enppi PETROJET</div> <div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div></div>		



<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>		System ID	030-EL-007	System Description	Substation Building Lighting and small power system
<div> <h1>10.12- Instrumentation Pre-Commissioning Check Lists</h1> </div>					



10.13- Instrumentation Supplier Check Lists & Reports

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system





11- Instrumentation Commissioning



System ID	030-EL-007
System Description	Substation Building Lighting and small power system
<div data-bbox="1109 1942 1385 2027">  </div> <div data-bbox="510 1924 1016 1989"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="236 1899 434 1984">  </div>	

 Enppi PETROJET شركة البترول		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)		 وزارة النفط Ministry of Oil	
System ID		030-EL-007		Substation Building Lighting and small power system	
System Description					

11.02- Instrumentation Supplier Check Lists & Reports



System Description	Substation Building Lighting and small power system
System ID	030-EL-007
<div data-bbox="1133 1921 1412 2004"></div> <div data-bbox="534 1921 1037 1982">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="255 1899 454 1982"></div>	


12.01-System Electrical Index


System ID	030-EI-007
System Description	Substation Building Lighting and small power system
<div data-bbox="1109 1944 1385 2027">Enppi PETROJET</div> <div data-bbox="512 1921 1011 1989">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="236 1899 432 1989">Petrojet Engineering Company شركة بتروجيت الهندسية</div>	


U30-EL-007	Substation Building Lighting and small power system	Electrical	030-SUB-LPDP-1	Log Description	Form type	Check Forms ID	
						EL-23 A	EL-24 A /EL-30 A
						Checklist	EL-31 A
						Checklist	EL-31 A
030-EL-007	Substation Building Lighting and small power system	Electrical	C-030-SUB-PC-1	Power Distribution Panel	Checklist		
030-EL-007	Substation Building Lighting and small power system	Electrical	P-030-SUB-LPDP-1	LV Cable	Checklist		

12.02- Electrical Drawings

<div>  <div> <div>Enppi</div> <div>پتروپي</div> </div> </div> <div> <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div> <div>  <div> <div>پتروپي</div> <div>PETROJET</div> </div> </div> </div>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system







AGROOD AREA (MODULE-1) SUBSTATION LIGHTING AND POWER DISTRIBUTION PANEL (030-SUB-LPDP-1) SCHEDULE

REFERENCES

DOCUMENT NUMBER	DESCRIPTION
01251-100-000-EDB-001	PROJECT DESIGN BASIS
01251-100-030-EES-001	AGROOD AREA (MODULE-1)- ELECTRICAL FOR VARIOUS SCHEDULE (030-SUB-LPDP-1)
01251-100-030-ECS-001	AGROOD AREA (MODULE-1)- ELECTRICAL CABLES SCHEDULE
01251-100-030-ELB-001	AGROOD AREA (MODULE-1)- SUBSTATION LIGHTING AND SMALL POWER LAYOUT

REV	DATE	DESCRIPTION	BY	CHECKED	APPROVED
1	14/02/2020	ISSUED FOR CONSTRUCTION	T.O	SH.A	A.H
0	01/02/2020	ISSUED FOR DESIGN	M.M.A	SH.A	Y.A

NOTICE
THIS DRAWING HAS NOT BEEN PUBLISHED. IT IS THE SOLE PROPERTY OF EGP. IT IS NOT TO BE REPRODUCED OR USED FOR ANY OTHER PROJECT WITHOUT THE WRITTEN PERMISSION OF EGP. ANY REPRODUCTION OR USE OF THIS DRAWING FOR ANY OTHER PROJECT WITHOUT THE WRITTEN PERMISSION OF EGP IS STRICTLY PROHIBITED AND WILL BE CONSIDERED AS A VIOLATION OF THE INTELLECTUAL PROPERTY RIGHTS OF EGP. ANY VIOLATION WILL BE PROSECUTED TO THE FULL EXTENT OF THE LAW.

EGPC
THE EGYPTIAN GENERAL PETROLEUM CO.
المجموعة العامة للبترول
EGPC

FOR : THE EGYPTIAN GENERAL PETROLEUM CORPORATION (EGPC)
AT : RAS SHUKER

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL
COVER PAGE

الدكتور المهندس الصالح البزوف والكواويش
Enppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-EPS-001	01/05	1




















INDEX

SH.	DESCRIPTION	REV.
1	COVER PAGE	1
2	INDEX, NOTES AND LEGEND	1
3	SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL SCHEDULE	1
4	SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL SCHEDULE	1
5	SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL SCHEDULE	1

NOTES

- PANEL SHALL BE EQUIPPED WITH 3 LED INDICATIONS FOR VOLTAGE PRESENCE.
- ALL INCOMING AND OUTGOING CIRCUIT BREAKERS SHALL BE PROVIDED WITH ON/OFF/FAULT LED INDICATION LAMPS WITH COLORS RED/GREEN/YELLOW RESPECTIVELY.
- PANEL SHALL BE EQUIPPED WITH LAMP TEST PUSH BUTTON FOR ALL LED INDICATIONS LAMPS.
- PANEL SHALL BE FREE STAND (GROUND MOUNTED).
- PANEL SHALL BE BOTTOM ENTRY.
- PANEL DEGREE OF INGRESS PROTECTION SHALL BE IP41 AS MINIMUM.
- PANEL FINISH COLOR SHALL BE RAL-7035.

LEGEND


	MOULDED CASE CIRCUIT BREAKER (MCCB)
	MINIATURE CIRCUIT BREAKER (MCB)
	CONTACTOR
	EARTH LEAKAGE PROTECTION THROUGH RESIDUAL CURRENT CIRCUIT BREAKER (RCCB) - (100mA)
	THERMAL & MAGNETIC PROTECTION
	DIGITAL MULTIMETER
	PHOTOCELL
	FUSE
	SELECTOR SWITCH (MANUAL-OFF-AUTO)
	CURRENT TRANSFORMER
	INDICATION LAMP (R: RED, G: GREEN, Y: YELLOW)
	CONTACTOR CLOSE PUSH BUTTON (GREEN COLOR)
	CONTACTOR OPEN PUSH BUTTON (RED COLOR)
	LAMP TEST PUSH BUTTON
	LINE AND NEUTRAL
	3PHASE
	3PHASE AND NEUTRAL
	3PHASE AND REDUCED NEUTRAL
	POTENTIAL EARTH (PE)

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL
INDEX, NOTES AND LEGEND

الدراسة الهندسية للصناعات البترولية والكهرباء
Enppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	REVISION
NTS	01251-100-030-EPS-001	02/05
		1

FROM
030-SUB-LVSWG-1




FOR CONTINUATION
REFER TO SHEET 4

MCCB
160A
20A

PILOT WIRE

400V, 160A, 3PH+N, 50HZ, 25KA/1SECOND (SECTION-A)



CIRCUIT NUMBER	CIRCUIT BREAKER RATING (A)	NO. OF POLES	PHASE IDENTIFICATION	ABSORBED POWER (kW)	CABLE SIZE	DESCRIPTION
L01	63	32	RST	35*	4x16	TRANSFORMER BAY WELDING SOCKET
L02	63	32	R	2.5*	3x(1x10)	WC WATER HEATER
L03	63	32	R	2.5*	3x(1x10)	WC HAND DRYER
L04	63	32	R	2.5*	3x(1x10)	SPARE
L05	63	32	R	2.5*	3x(1x10)	SPARE
L06	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P1 (CELLAR FLOOR)
L07	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P2 (CELLAR FLOOR)
L08	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P3 (CELLAR FLOOR)
L09	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P4 (FIRST FLOOR)
L10	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P5 (FIRST FLOOR)
L11	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P6 (FIRST FLOOR)
L12	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P7 (FIRST FLOOR)
L13	63	32	R	2.5*	3x(1x10)	CONVENIENCE SOCKETS CIRCUIT NO.P8 (FIRST FLOOR)
L14	63	32	R	2.5*	3x(1x10)	SPARE
L15	63	32	R	2.5*	3x(1x10)	SPARE
L16	63	32	R	2.5*	3x(1x10)	SPARE
L17	63	32	R	2.5*	3x(1x10)	SPARE
L18	63	32	R	2.5*	3x(1x10)	SPARE
L19	63	32	R	2.5*	3x(1x10)	INDOOR NORMAL LIGHTING CIRCUIT NO.1 (N/L1) (CELLAR FLOOR)
L20	63	32	R	2.5*	3x(1x10)	INDOOR NORMAL LIGHTING CIRCUIT NO.2 (N/L2) (CELLAR FLOOR)

* MAXIMUM ABSORBED POWER AT 0.8 POWER FACTOR

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL
SCHEDULE


المرکز الهندسي للصناعات البترولية والكربونية
Enppi
ENGINEERING FOR THE PETROLEUM AND PROCESS AREA INDUSTRIES

SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-EPS-001	03/05	1

FOR CONTINUATION
REFER TO SHEET 5

FOR CONTINUATION
REFER TO SHEET 3

400V, 160A, 3PH+N, 50HZ, 25KA/1SECOND (SECTION-A)




EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL
SCHEDULE



SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-EPS-001	04/05	1

FOR CONTINUATION
REFER TO SHEET 4





EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
SUBSTATION LIGHTING & POWER DISTRIBUTION PANEL
SCHEDULE





SCALE	DOCUMENT NUMBER	SHEET	REVISION
NTS	01251-100-030-EPS-001	05/05	1

12.03- Motor Datasheets


System ID	System Description
030-EL-007	Substation Building Lighting and small power system
<div> <div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div> </div> <div>  </div> </div>	

12.04- Electrical Cables Schedule


System ID	030-EL-007
System Description	Substation Building Lighting and small power system
	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	

SUBSTATION AND CONTROL BUILDING
SUBSTATION AND CONTROL BUILDING
FIELD

SWITCHGEAR ROOM
ROOF



NOTES
THIS DRAWING IS THE PROPERTY OF EGPCC. IT IS TO BE USED ONLY FOR THE PROJECT AND NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, WITHOUT THE WRITTEN PERMISSION OF EGPCC. THE USER SHALL BE RESPONSIBLE FOR THE PROTECTION OF THIS DRAWING FROM UNAUTHORIZED ACCESS, ALTERATION, DESTRUCTION, LOSS, THEFT, AND DISSEMINATION TO UNAUTHORIZED PERSONS. EGPCC SHALL NOT BE RESPONSIBLE FOR ANY SUCH ACTS OR OMISSIONS.



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC


EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC

EGPC
EGPC
EGPC




EGPC
EGPC
EGPC

EGPC
EGPC
EGPC



PAGE	Cable Mark	GL1	FROM	TO	GL2	CABLE Service	Service Voltage	KW	Size	Type	L
20	P-030-SUB-1-PDP-1	WP	030-SUB-1-VSWG-1 (A1-Q4)	030-SUB-1-PDP-1	WP	3PH POWER FEEDER	400VAC	50	3.5x120	4B	30
20	C-030-SUB-1-PC-1	WP	030-SUB-1-PDP-1	030-SUB-1-PC-1	EX	PHOTO CELL			3x2.5	C1	30

12.05- Electrical Cables Laying Certificates

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-EI-007
System Description	Substation Building Lighting and small power system



12.06- Electrical Cables Testing Certificates

 <p>Enppi PETROJET</p>	<p>System ID</p>
<p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	<p>System Description</p>
 <p>پتروجت</p>	<p>Substation Building Lighting and small power system</p>
<p>030-EL-007</p>	



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI-

SYSTEM NO.:

SHEET NO

DOCUMENT No
ITR-EL-0006A

DISCIPLINE
ELECTRICAL

INSPECTION DATE & TIME

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE:
SUBSTATION

SERIAL: 17015900385

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000															
NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"				RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
17	P-030-SUB-LPDP-1	3.5x120	✓	OL	OL	OL	OL							✓	
18	P-030-SUB-ASP-1	3.5x120	✓	OL	OL	OL	OL							✓	
19	P-030-EPM1-UPDP-1	3.5x50	✓	OL	OL	OL	OL							✓	
20	P1-030-SUB-ACUPS-1	3x10	✓				OL							✓	
21	P-030-SUB-IRP-1	3x10	✓				OL							✓	
22	D-030-SUB-LVSWG-1A	3x10	✓				OL							✓	
23	D-030-SUB-LVSWG-1B	3x10	✓				OL							✓	
24	D-030-SUB-IRP-1	3x10	✓				OL							✓	
25	P1-030-SUB-LVSWG-1A	3x10	✓				OL							✓	
26	P1-030-SUB-LVSWG-1B	3x10	✓				OL							✓	
27	C1-030-SUB-ACUPS-1	3x2.5	✓				OL							✓	
28	C2-030-SUB-ACUPS-1	3x2.5	✓				OL							✓	
29	C1-030-SUB-DCUPS-1	3x2.5	✓				OL							✓	
30	C2-030-SUB-DCUPS-1	3x2.5	✓				OL							✓	
31	P-030-SUB-AVR-1A	3x4	✓				OL							✓	
32	P-030-SUB-AVR-1B	3x4	✓				OL							✓	

Remarks :-

Reference :-

PETROJET

ENPPI

PMC

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

DOCUMENT No.

DISCIPLINE

SHEET NO

REF: 262

INSTRUMENT TYPE:

SERIAL:

SERVICE VOLTAGE:

TEST VOLTAGE:

AREA / PACKAGE:

220 v

1kv

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass / FAIL
1	P-030-SUB-ACUPS-1A	3.5x120	✓											✓
2	P-030-SUB-ACUPS-1B	3.5x120	✓											✓
3	P-030-SUB-ACUPS-1P	3.5x50	✓											✓
4	C-030-SUB-PC-1	3x2.5	✓											✓
5	P-030-TOL-COTR	3x10	✓											✓
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
16														
17														
18														
19														
20														
21														



Remarks :-

Reference :-

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0006A

12.07- Electrical Cables Termination Certificates

<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
	CABLE TERMINATION AND SPLICING	MODULE 1	23-Oct-21		
1	P-030-SUB-ACUPS-1A				
2	P-030-SUB-ACUPS-1B				
3	P-030-SUB-ACUPS-BP				
4	C-030-SUB-PC-1				
5	P-030-T01-CPR				
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					

ACTIVITY :	CABLE TERMINATION AND SPLICING
NOTIFICATION NO. :	PTJ-ELEC-RFI-762
DISCIPLINE :	E&I
DATE :	10/23/2021

Owner :	Egyptian General Petroleum Corporation (EGPC)	Project No: 01251-100-030	01251-100-031
Contractor	CONSORTIUM (ENPPI / PETROJET)	Document No: ITR-QC-0001	Revision No.: 00



EGPC CRUDE OIL TANK FARM





EGPC CRUDE OIL TANK FARM



CABLE TERMINATION AND SPLICING

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

ELEC

DISPLINE

SHEET NO

1 OF 1

SYSTEM NO.:

Item/Tag No.

Type :-

Description of check

NO.

Check cable glands are correct type and size as per cable schedule.

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

Check cable tag is done correctly.

Test and confirm conductor, phase continuity.

Check insulation resistance test (megger) is completed **

Check Hi-pot test is completed, only for MV/HV cables ***

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

Confirm spare cores, screens are earthed and conform to design drawings/specifications

Check enclosure cover is installed, no damages and no bolts are missing

Calibration test certificate of testing equipment to be checked.

Remarks :

PETROJET

ENPPI

PMC

NAME :

SIGNATURE

DATE

Sobh


Islam Sherif

Handwritten signature

ITR-EL-0009



EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)



Project No: 01251-100-030	Owner :	Egyptian General Petroleum Corporation (EGPC)	CONSORTIUM (ENPPI / PETROJET)	Revision No. : 00	Contractor
Document No: ITR-QC-0001					

REQUEST FOR INSPECTION

PANEL INSTALLATION

ACTIVITY :

NOTIFICATION NO.

PTJ-ELE-RFI-146

DISCIPLINE :

373

DATE:

[illegible]

NOTE:

NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment

PETROJET


ENPPI

PMC


DATE _____

SIGNATURE

NAME :



EGPC
EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)



Enppi
PETROJET

INSPECTION AND TEST REPORT FOR LIGHTING / SMALL POWER PANEL INSTALLATION

INSPECTION REPORT NUMBER 855-146	INSPECTION DATE & TIME	ITR NUMBER ITR-EL-0005	DISCIPLINE ELECTRICAL	SHEET NO
--	------------------------	---------------------------	--------------------------	----------




JOB DESCRIPTION	AREA DESCRIPTION

ITEM / TAG NO.	TYPE	RESULT
----------------	------	--------

NO.	INSPECTION	ACCEPT	REJECT	N/A.
1	No damage has been found to equipment / component.	✓		
2	Correct type / size as per drawings.	✓		
3	Equipment foundation / supports are completed.			✓
4	Correct level / alignment / orientation as per drawings.	✓		
5	Identification / name plate - correct and properly attached.	✓		
6	Welding (if required) and touch up.			✓
7	Anchor bolting / Bolt correctly tightened.	✓		
8	Door locks operation / opening.			✓
9	Check all busbar connections.			✓
10	Check cable termination, connection, and cable marker.	✓		
11	Check on missing or loose part of lighting accessory properly.	✓		
12	All compartments to be cleaned internally and externally.	✓		
13	Earthing and bonding properly installed.			✓

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0005



Owner : Egyptian General Petroleum Corporation (EGPC)
Project No: 01251-100-030
Document No: ITR-QC-0001
Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND TEST

NOTIFICATION NO. : PTJ-ELE-RFI- DISCIPLINE : ELEC



DATE : 27/03/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
18	D2-030-SUB-ACUPS-1-BAT-A	SUBSTATION			
19	D1-030-SUB-ACUPS-1-BAT-B	SUBSTATION			
20	D2-030-SUB-ACUPS-1-BAT-B	SUBSTATION			
21	D1-030-SUB-DCUPS-CB-A	SUBSTATION			
22	D2-030-SUB-DCUPS-CB-A	SUBSTATION			
23	D1-030-SUB-DCUPS-CB-B	SUBSTATION			
24	D2-030-SUB-DCUPS-CB-B	SUBSTATION			
25	D1-030-SUB-DCUPS-1-BAT-A	SUBSTATION			
26	D2-030-SUB-DCUPS-1-BAT-A	SUBSTATION			
27	D1-030-SUB-DCUPS-1-BAT-B	SUBSTATION			
28	D2-030-SUB-DCUPS-1-BAT-B	SUBSTATION			
29	P-030-SUB-LPDP-1	SUBSTATION			
30	P-030-SUB-ASP-1	SUBSTATION			
31	P-030-EPM1-UPDP-1	SUBSTATION			
32	P1-030-SUB-ACUPS-1	SUBSTATION			
33	P-030-SUB-IRP-1	SUBSTATION			
34	D-030-SUB-LVSWG-1A	SUBSTATION			

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

			
EGPC CRUDE OIL TANK FARM			
INSPECTION AND TEST REPORT FOR			
CABLE TERMINATION AND SPLICING			
INSPECTION REPORT NUMBER PTJ-ELE-RFI-		ITR NUMBER ITR-EL-0009	
INSPECTION DATE & TIME 27/03/2021		DISCIPLINE ELEC	
Item/Tag NO. For All Cables tages in PTJ-ELE-RFI-		SHEET NO 1 OF 1	
Type :-			
Description of check			
NO.			
Check cable glands are correct type and size as per cable schedule.			
Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.			
Check cable tag is done correctly.			
Test and confirm conductor, phase continuity.			
Check insulation resistance test (megger) is completed *1			
Check Hi-pot test is completed, only for MV/HV cables **1			
Connect all cores at both ends and confirm all connections are correct as per termination diagram.			
Confirm spare cores, screens are earthed and conform to design drawings/specifications			
Check enclosure cover is installed, no damages and no bolts are missing			
Calibration test certificate of testing equipment to be checked.			
Remarks :			
*1 : ITR-EL-006A/B **1 : ITR-EL-008			
NAME : PETROJET			
SIGNATURE ENPPI			
DATE PMC			

ITR-EL-0009



Enppi

**EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE 1 & 2)**



LIGHTING SYSTEM

INSPECTION AND TEST REPORT FOR

LIGHTING FIXTURE INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER	INSPECTION DATE & TIME	ITR NUMBER ITR-EL-0003	DISPLINE ELECTRICAL	SHEET NO
--------------------------	------------------------	---------------------------	------------------------	----------

TAG/ CIRCUIT No. :	PANEL :	AREA/PACKGE :	SYSTEM NO.:
LAMP TYPE: <input type="checkbox"/> FLOURESCENT <input type="checkbox"/> HP SODIUM <input checked="" type="checkbox"/> LED			
FIXTURE TYPE: <input type="checkbox"/> GROUND STANCHION <input type="checkbox"/> PLATFORM STANCHION <input type="checkbox"/> BRACKET TYPE <input checked="" type="checkbox"/> CEILLING MOUNTED			
<input type="checkbox"/> STREET LIGHTING <input type="checkbox"/> FLOODLIGHT TOWER <input type="checkbox"/> FENCE LIGHTING <input type="checkbox"/> GUARD LIGHTING			

ITEM / TAG NO.	TYPE
----------------	------

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.		✓	
4	Lighting pole and support as per drawings.			✓
5	Welding (if required) and touch up.			✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.			✓
11	Earthing and bonding properly installed.			✓
12	Lamp test			✓

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0003




EGPC

Document No: ITR-QC-0001
Revision No. : 00

ITR-QC-0001



EGPC CRUDE OIL TANK FARM
AGROD AREA (MODULE 1 & 2)



Owner : Egyptian General Petroleum Corporation (EGPC)
Project No: 01251-100-030
Document No: ITR-QC-0001
Revision No. : 00

Contractor
CONSORTIUM (ENPPI / PETROJET)

REQUEST FOR INSPECTION



ACTIVITY : LIGHTING FIXTURES INSTALLATION
NOTIFICATION NO. : PTJ-ELE-RFI-187
DISCIPLINE : E&I
DATE : 5/2/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	FIRST FLOOR LIGHTING INSTALLATION	AGROD MODULE 01	2-May-21				
	INDOOR EMERGENCY CIRCUIT L4	21 FIXTURES					
	INDOOR EMERGENCY CIRCUIT L5	13 FIXTURES					
	INDOOR EMERGENCY CIRCUIT L6	15 FIXTURES					
	INDOOR EMERGENCY CIRCUIT L7	12 FIXTURES					
	INDOOR NORMAL CIRCUIT L4	19 FIXTURES					
	INDOOR NORMAL CIRCUIT L5	13 FIXTURES					
	INDOOR NORMAL CIRCUIT L6	8 FIXTURES					
	INDOOR NORMAL CIRCUIT L7	8 FIXTURES					

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	NAME :	PETROJET	ENPPI	PMC
	SIGNATURE			
	DATE			




		EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)			
---	--	--	--	---	--

INSPECTION AND TEST REPORT FOR					
LIGHTING FIXTURE INSTALLATION CHECK LIST		INSPECTION DATE & TIME		ITR NUMBER	
DISCIPLINE		ELECTRICAL		SHEET NO	



TAG/CIRCUIT No.:		PANEL:		AREA/PACKAGE:		SYSTEM NO.:	
LAMP TYPE:		<input type="checkbox"/> FLOURESCENT <input checked="" type="checkbox"/> HP SODIUM <input checked="" type="checkbox"/> LED					
FIXTURE TYPE:		<input type="checkbox"/> GROUND STANCHION <input type="checkbox"/> PLATEFORM STANCHION <input type="checkbox"/> BRACKET TYPE <input checked="" type="checkbox"/> CEILLING MOUNTED		<input type="checkbox"/> STREET LIGHTING <input type="checkbox"/> FLOODLIGHT TOWER		<input type="checkbox"/> FENCE LIGHTING <input type="checkbox"/> GUARD LIGHTING	
ITEM / TAG NO.		TYPE					

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to fixtures/junction box.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.			✓
4	Lighting pole and support as per drawings.			✓
5	Welding (if required) and touch up.			✓
6	Anchor bolting / Bolt tightening.	✓		
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓		
8	Check cable termination, connection, and cable marker.	✓		
9	Assembling compartments properly installed.	✓		
10	Conduit /conduit filled by compound.			✓
11	Earthing and bonding properly installed.			✓
12	Lamp test	✓		

REMARKS:
REFERENCE DOCUMENTS:

NAME:	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0003

			
EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)		Lighting System	

INSPECTION AND TEST REPORT FOR

POWER OUTLET INSTALLATION CHECK LIST

INSPECTION REPORT NUMBER _____ INSPECTION DATE & TIME _____

ITR NUMBER _____ DISCIPLINE _____ SHEET NO _____

ITR-EL-0004 ELECTRICAL

TAG : _____ CIRCUIT No. : _____ PANEL : _____ AREA/PACKAGE : _____ SYSTEM NO. : _____




TYPE: ☐ WELDING RECEPTACLE ☐ CONVENIENCE OUTLET

ITEM / TAG NO. _____ TYPE _____

NO.	INSPECTION	RESULT	
		ACCEPT	REJECT
1	No damage has been found to devices/switches.	✓	
2	Correct type / size / identification as per drawings.	✓	
3	Identification / name plate attached correctly.		✓
4	Welding (if required) and touch up.		✓
5	Anchor bolting / Bolt tightening.	✓	
6	Mounting height / orientation / direction as per drawings.	✓	
7	Check cable termination, connection, and cable marker.	✓	
8	Assembling compartments properly installed.	✓	
9	Conduit /conduit filled by compound.		✓
10	Earthing and bonding properly installed.		✓

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0004

REQUEST FOR INSPECTION




ACTIVITY : LIGHTING FIXTURES INSTALLATION
 NOTIFICATION NO. : PTJ-ELE-RFI-189
 DISCIPLINE : E&I
 DATE : 5/21/2021



NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	INDOOR EMERGENCY CIRCUIT L1	14 FIXTURES					
	INDOOR EMERGENCY CIRCUIT L2	12 FIXTURES					
	INDOOR EMERGENCY CIRCUIT L3	12 FIXTURES					
	INDOOR NORMAL CIRCUIT L1	8 FIXTURES					
	INDOOR NORMAL CIRCUIT L2	15 FIXTURES					
	INDOOR NORMAL CIRCUIT L3	11 FIXTURES					
	CELLAR LIGHTING INSTALLATION	AGROD MODULE 01	2-May-21				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

Station steel tower must be installed.

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

	EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)	
---	--	---




INSPECTION AND TEST REPORT FOR LIGHTING FIXTURE INSTALLATION CHECK LIST		
INSPECTION REPORT NUMBER ITR-EL-0003	DISCIPLINE ELECTRICAL	SHEET NO
TAG/CIRCUIT No : _____ PANEL : _____ AREA/PACKAGE : _____ SYSTEM NO. : _____		
LAMP TYPE: <input type="checkbox"/> FLOURESCENT <input type="checkbox"/> HP SODIUM <input checked="" type="checkbox"/> LED FIXTURE TYPE: <input type="checkbox"/> GROUND STANCHION <input type="checkbox"/> PLATEFORM STANCHION <input type="checkbox"/> BRACKET TYPE <input checked="" type="checkbox"/> CEILING MOUNTED <input type="checkbox"/> STREET LIGHTING <input type="checkbox"/> FLOODLIGHT TOWER <input type="checkbox"/> FENCE LIGHTING <input type="checkbox"/> GUARD LIGHTING		
ITEM / TAG NO.	TYPE	

LIGHTING SYSTEM



NO.	INSPECTION	RESULT	
		ACCEPT	REJECT
1	No damage has been found to fixtures/junction box.	✓	
2	Correct type / size / identification as per drawings.	✓	
3	Identification / name plate attached correctly.	✓	
4	Lighting pole and support as per drawings.		✓
5	Welding (if required) and touch up.		✓
6	Anchor bolting / Bolt tightening.	✓	
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓	
8	Check cable termination, connection, and cable marker.	✓	
9	Assembling compartments properly installed.	✓	
10	Conduit /conduit filled by compound.		✓
11	Earthing and bonding properly installed.		✓
12	Lamp test	✓	

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMc
SIGNATURE			
DATE			

ITR-EL-0003

		EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)			
---	--	--	--	---	--

LIGHTING SYSTEM




INSPECTION AND TEST REPORT FOR					
POWER OUTLET INSTALLATION CHECK LIST					
INSPECTION REPORT NUMBER	INSPECTION DATE & TIME	ITR NUMBER	DISCIPLINE	SHEET NO	
TAG : CIRCUIT No :		AREA/PACKGE :		SYSTEM NO. :	
TYPE: <input type="checkbox"/> WELDING RECEPTACLE		<input type="checkbox"/> CONVENIENCE OUTLET			
PANEL :					

ITEM / TAG NO.	TYPE	
RESULT		

NO.	INSPECTION	ACCEPT	REJECT	N/A
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓	✓	
3	Identification / name plate attached correctly.			
4	Welding (if required) and touch up.			✓
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.	✓		
9	Conduit /conduit filled by compound.			✓
10	Earthing and bonding properly installed.			✓



REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0004

DATE		SIGNATURE		NAME		PETROJET		ENPPI		PMC																																																												
<p>NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment</p>																																																																						
<table border="1"> <thead> <tr> <th rowspan="2">NO.</th> <th rowspan="2">DESCRIPTION</th> <th rowspan="2">LOCATION</th> <th rowspan="2">DATE / TIME</th> <th colspan="3">INSPECTION</th> <th rowspan="2">REMARKS</th> </tr> <tr> <th>PETROJET</th> <th>ENPPI</th> <th>PMC</th> </tr> </thead> <tbody> <tr> <td></td> <td>OUTDOOR LIGHTING INSTALLATION</td> <td>AGROOD MODULE 01</td> <td>2-May-21</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>OUTDOOR EMERGENCY CIRCUIT L8</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>OUTDOOR EMERGENCY CIRCUIT L9</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>OUTDOOR NORMAL CIRCUIT L8</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>OUTDOOR NORMAL CIRCUIT L9</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>OUTDOOR NORMAL CIRCUIT L10</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>												NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS	PETROJET	ENPPI	PMC		OUTDOOR LIGHTING INSTALLATION	AGROOD MODULE 01	2-May-21						OUTDOOR EMERGENCY CIRCUIT L8								OUTDOOR EMERGENCY CIRCUIT L9								OUTDOOR NORMAL CIRCUIT L8								OUTDOOR NORMAL CIRCUIT L9								OUTDOOR NORMAL CIRCUIT L10						
NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS																																																															
				PETROJET	ENPPI	PMC																																																																
	OUTDOOR LIGHTING INSTALLATION	AGROOD MODULE 01	2-May-21																																																																			
	OUTDOOR EMERGENCY CIRCUIT L8																																																																					
	OUTDOOR EMERGENCY CIRCUIT L9																																																																					
	OUTDOOR NORMAL CIRCUIT L8																																																																					
	OUTDOOR NORMAL CIRCUIT L9																																																																					
	OUTDOOR NORMAL CIRCUIT L10																																																																					
<p>ACTIVITY : LIGHTING FIXTURES INSTALLATION</p> <p>DISCIPLINE : E&I</p> <p>NOTIFICATION NO. : PTJ-ELE-RFI-19)</p> <p>DATE : 5/2/2021</p>																																																																						
REQUEST FOR INSPECTION																																																																						
<p>Owner : Egyptian General Petroleum Corporation (EGPC)</p> <p>Contractor : CONSORTIUM (ENPPI / PETROJET)</p> <p>Project No: 01251-100-030</p> <p>Document No: ITR-QC-0001</p> <p>Revision No. : 00</p>																																																																						
<p>EGPC CRUDE OIL TANK FARM</p> <p>AGROOD AREA (MODULE 1 & 2)</p> <p>EGPC</p> <p>ENPPI</p> <p>PETROJET</p>																																																																						

	EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)	

LIGHTING SYSTEM




INSPECTION AND TEST REPORT FOR LIGHTING FIXTURE INSTALLATION CHECK LIST		
INSPECTION REPORT NUMBER ITR-EL-0003	INSPECTION DATE & TIME DISPLINE ELECTRICAL	SHEET NO

TAG/CIRCUIT No : PANEL : AREA/PACKGE : SYSTEM NO :	LAMP TYPE : <input type="checkbox"/> FLOURESCENT <input type="checkbox"/> HP SODIUM <input checked="" type="checkbox"/> LED	FIXTURE TYPE : <input type="checkbox"/> GROUND STANCHION <input type="checkbox"/> PLATEFORM STANCHION <input type="checkbox"/> BRACKET TYPE <input type="checkbox"/> CEILING MOUNTED <input type="checkbox"/> GUARD LIGHTING <input type="checkbox"/> FENCE LIGHTING <input type="checkbox"/> FLOODLIGHT TOWER	ITEM / TAG NO. TYPE
---	--	---	------------------------



NO.	INSPECTION	RESULT	
		ACCEPT	REJECT
1	No damage has been found to fixtures/junction box.	✓	
2	Correct type / size / identification as per drawings.	✓	
3	Identification / name plate attached correctly.	✓	
4	Lighting pole and support as per drawings.	✓	
5	Welding (if required) and touch up.		✓
6	Anchor bolting / Bolt tightening.	✓	
7	Mounting height / orientation / direction / vertical alignment as per drawings.	✓	
8	Check cable termination, connection, and cable marker.	✓	
9	Assembling compartments properly installed.	✓	
10	Conduit /conduit filled by compound.	✓	
11	Earthing and bonding properly installed.	✓	
12	Lamp test	✓	

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0003

		EGPC CRUDE OIL TANK FARM AGROOD AREA (MODULE 1 & 2)			
---	--	--	--	---	--




LIGHTING SYSTEM

INSPECTION AND TEST REPORT FOR					
POWER OUTLET INSTALLATION CHECK LIST					
INSPECTION REPORT NUMBER		INSPECTION DATE & TIME		ITR NUMBER	
DISCIPLINE		ELECTRICAL		SYSTEM NO. ITR-EL-0004	

TAG : CIRCUIT No :		PANEL :		AREA/PACKAGE :	
TYPE : <input type="checkbox"/> WELDING RECEPTACLE		<input type="checkbox"/> CONVENIENCE OUTLET		SYSTEM NO. :	
ITEM / TAG NO.		TYPE			



NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage has been found to devices/switches.	✓		
2	Correct type / size / identification as per drawings.	✓		
3	Identification / name plate attached correctly.		✓	
4	Welding (if required) and touch up.			✓
5	Anchor bolting / Bolt tightening.	✓		
6	Mounting height / orientation / direction as per drawings.	✓		
7	Check cable termination, connection, and cable marker.	✓		
8	Assembling compartments properly installed.	✓		
9	Conduit /conduit filled by compound.			✓
10	Earthing and bonding properly installed.			✓

REMARKS:				
REFERENCE DOCUMENTS:				



NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0004

12.08- FAT Reports & Certificates

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
 Petroleum Engineering Company	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system

12.09- SAT Reports & Certificates



 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system

Indoor and Outdoor Lighting Lux Test Certificate of Completion and Acceptance

Client	Egyptian General Petroleum Corporation (EGPC)
Project No.	1251-100
Project Description	Crude Oil Tank Farm Project
Location	Agrood Area 30 (Module-01)
Systems	• (030-EL-007) Substation Building Lighting and Small Power System • (030-EL-014) Plant Area Lighting and Small Power System
Completion Date	27 of October 2021
Attachments	• Lux Test Measurements Values.

Remarks

- This is to certify that the systems described in this certificate of completion has been lux tested using a calibrated lux meter after final installation and signing of the mechanical completion and RFSU for all lighting systems in accordance with the requirements of the scope of work.
- Lux test has been witnessed by client representatives and accepted as complete in all aspects on the data marked on the certificate of completion and acceptance.
- The test has been completed to the client satisfaction with no comments raised.

Performed by PETROJET	Supervised by ENPPI	Approved by PPC
Name: Sobhy Saleem	Name:	Name: Mohamed Ibrahim
Title: ESI Qc Engineer	Title:	Title: Elc. manager.
Signature: 	Signature: 	Signature:
Date: 28-10-2021	Date:	Date: 28-10-2021



Lux Test Reading for Outdoor and Indoor Lighting for Agrood Area 30 (Module-01)



Remarks:

Location	API RP 540 Value (Lux)	Actual Tested Value (Lux)
Indoor (SWG Room)	50	425
Indoor (Control Room)	50	575
Indoor (Office Room)	50	592
Indoor (Cellar Room)	50	67
Indoor (Telecom. Room)	50	570
Indoor (Security Room)	50	685
Indoor (Battery Room)	50	375
Outdoor (Tank 01 Dike)	5	9
Outdoor (Tank 02 Dike)	5	11
Outdoor (Tank 03 Dike)	5	10
Outdoor (Tank 04 Dike)	5	10
Fire Pumps Area	50	75
Shipping Pumps Area	50	55
Northern Street	10	30
Southern Street	10	30
Eastern Street	10	35
Western Street	10	35

12.10- Electrical Pre-Commissioning Check Lists

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>الوزارة مجلس الوزراء النفط</div></div></div>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system

PRE-COMMISSIONING CHECK LIST LIGHTING AND SMALL POWER MATERIAL EL-23 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)	
PROJECT NUMBER : 01251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Building Lighting and small power system	
SUB-SYSTEM NAME :	SYSTEM ID : 030-EL-007
ITEM TAG No. : 030-SUB-LPDP - 1 Power Distribution	SUB-SYSTEM ID :
REF. DWGS/DOCS :	AREA :

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

1	Construction punch list to be checked.	✓	
2	Check to ensure that all the fittings meet the requirement of Hazardous area classification.	✓	
3	Check location and fixing method of light fittings in accordance with approved drawings.	✓	
4	Inspect light fittings for mechanical damage.	✓	
5	Check that lighting equipments are correctly located and not obstructed by other equipments.	✓	
6	Check equipment fixings and mountings are secure.	✓	
7	Check equipment fixings and mountings are secure.	✓	
8	Check circuit numbering and correct identification label.	✓	
9	Earthing connections to the earthing grid to be checked.	✓	
10	Check lighting fixture inside & outside cleaning.	✓	
11	Check lighting fixture/junction box for sealing & tightening.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST LIGHTING AND SMALL POWER MATERIAL EL-23 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)	
PROJECT NUMBER : 01251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Building Lighting and small power system	
SUB-SYSTEM NAME :	SYSTEM ID : 030-EL-007
ITEM TAG No. : 030-SUB-LPDP - I Power Distribution Panel	AREA :
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
12	Junction boxes are well sealed and holes that are not used to be plugged with plugs suiting hazardous area classification.	✓		
13	Connection of photo-cells to be checked as per approved documents.	✓		
14	Check the lighting fixtures are installed in such a way that the maintenance become easily & safely.	✓		
15	Refer to small power distribution panel checks.	✓		
16	Contractor marked up drawings is available.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST SOCKETS EL-24 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)

PROJECT NUMBER : 01251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Building Lighting and small power system

SYSTEM ID : 030-EL-003

SUB-SYSTEM NAME :

SUB-SYSTEM ID :

ITEM TAG No. : 030-SUB-LPDP - 1 Power Distribution Panel

AREA :

REF. DWGS/DOCS :

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

1	Construction punch list to be checked.	✓	
2	Check to ensure that all the sockets fittings meet the requirement of Hazardous area classification.	✓	
3	Check location and fixing method of sockets in accordance with approved drawings.	✓	
4	Inspect sockets for mechanical damage.	✓	
5	Check that sockets are correctly located and not obstructed by other equipments.	✓	
6	Check equipment fixings and mountings are secure.	✓	
7	Check cable circuit connections to sockets against the approved drawing.	✓	
8	Check circuit numbering and correct identification label.	✓	
9	Check sockets inside & outside cleaning.	✓	
10	Check sockets for sealing & tightening.	✓	
11	Earthing connections to the earthing grid to be checked.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

SOCKETS

EL-24 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)

PROJECT NUMBER : 01251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Building Lighting and small power system

SYSTEM ID : 030-EL-007

SUB-SYSTEM NAME :

SUB-SYSTEM ID :

ITEM TAG No. : 030-SUB-LPDP - 1 Power Distribution Panel

AREA :

REF. DWGS/DOCS :

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12 Plugs of socket outlets fit properly and mechanical interlocks operate correctly.

✓

13 Junction boxes are well sealed and holes that are not used to be plugged with plugs suiting hazardous area classification.

✓

14 Contractor marked up drawings is available.

✓

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
---------	-------------------	-------	----------

NAME

SIGNATURE

DATE

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)

PROJECT NUMBER : 01251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Building Lighting and small power system	SYSTEM ID : 030 - EL - 007
SUB-SYSTEM NAME :	SUB-SYSTEM ID :
ITEM TAG No. : 030-SUB-LPDP - 1 Power Distribution Panel	AREA :
REF. DWGS/DOCS :	

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

LOW VOLTAGE CABLES

EL-30 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)

PROJECT NUMBER : 01251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Building Lighting and small

SYSTEM ID : 030-EL-007

power system

SUB-SYSTEM NAME :

ITEM TAG No. : 030-SUB-LPDP - 1 Power Distribution

AREA :

REF. DWGS/DOCS :

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12	Check that buried cables are correctly covered and protected.	✓		
13	Trench markers to be checked w.r.t approved documents.	NA		
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓		
15	Inspect cable laid in trenches, segregation and protection.	✓		
16	Cables to be tested (continuity/insulation resistance). (*)	✓		
17	Equipment test report and inspection certificate to be checked.	✓		
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA		
19	Calibration test certificate of testing equipment to be checked.	NA		

REMARKS AND OBSERVATIONS :

(*) Refer to table (III).

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
LOW VOLTAGE CABLES
EL-30 A

INSULATION TEST

LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE [III]

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

PROJECT TITLE		: CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)	
PROJECT NUMBER		: 01251-100	
SYSTEM NAME		: Substation Building Lighting and small power system	
SUB-SYSTEM NAME		: SUB-SYSTEM ID	
ITEM TAG No.		: C-030-SUB-PC-1	
REF. DWGS/DOCS		: AREA	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
1	Construction punch list to be checked.	✓		
2	Check cables are correctly fixed to trays and supports.	✓		
3	Check cables through walls or ceilings are correctly sealed.	NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓		
5	Check identification tags of all conductors and wires.	✓		
6	Check connection, termination and joints of cables are correctly executed.	✓		
7	Inspect cables for jacket damage.	✓		
8	Ensure that the correct size and type of crimping lugs have been used.	✓		
9	Check that the bending radius of cables is not less than the minimum established.	✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
11	Tie wraps to be used for cable and wires fixation.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)

PROJECT NUMBER : 01251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Building Lighting and small power system	SYSTEM ID : 030-EL-007
SUB-SYSTEM NAME :	SUB-SYSTEM ID :
ITEM TAG No. : C-030-SUB-PC-1	AREA :
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12	Trench markers to be checked w.r.t approved documents.	NA		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓		
14	Inspect cable laid in trenches, segregation and protection.	✓		
15	Cables to be tested (continuity/insulation resistance).(*)	✓		
16	Equipment test report and inspection certificate to be checked.	✓		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA		
18	Calibration test certificate of testing equipment to be checked.	NA		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A
INSULATION TEST

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)	
PROJECT NUMBER : 01251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Building Lighting and small power system	
SUB-SYSTEM NAME :	
ITEM TAG No. : P-030-SUB-LPDP-1	AREA :
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
1	Construction punch list to be checked.	✓		
2	Check cables are correctly fixed to trays and supports.	✓		
3	Check cables through walls or ceilings are correctly sealed.	NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓		
5	Check identification tags of all conductors and wires.	✓		
6	Check connection, termination and joints of cables are correctly executed.	✓		
7	Inspect cables for jacket damage.	✓		
8	Ensure that the correct size and type of crimping lugs have been used.	✓		
9	Check that the bending radius of cables is not less than the minimum established.	✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
11	Tie wraps to be used for cable and wires fixation.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : CRUDE OIL TANK FARMS PROJECT, AGROOD AREA 30 (MODULE-1)

PROJECT NUMBER : 01251-100

SYSTEM NAME : Substation Building Lighting and small power system

SUB-SYSTEM NAME : SUB-SYSTEM ID :

ITEM TAG No. : P-030-SUB-LPDP-1

AREA :

REF. DWGS/DOCS :

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12 Trench markers to be checked w.r.t approved documents.

NA

13 Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.

✓

14 Inspect cable laid in trenches, segregation and protection.

✓

15 Cables to be tested (continuity/insulation resistance).(*)

✓

16 Equipment test report and inspection certificate to be checked.

✓

17 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)

NA

18 Calibration test certificate of testing equipment to be checked.

NA

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE [I]

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A



INSULATION TEST



EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



12.11 - Electrical Supplier Check Lists & Reports

System ID		030-EL-007
System Description		Substation Building Lighting and small power system
<div style="display: flex; justify-content: space-between; align-items: center;"> <div>  <p>Enppi PETROJET</p> </div> <div> <p>Project: 01251-100</p> <p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div>  <p>الوزارة النفط الكويت</p> </div> </div>		

<div><p>Enppi</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div><p>الهيئة العامة للغذاء والدواء Ministry of Health</p></div></div>	
System ID	030-EI-007
System Description	Substation Building Lighting and small power system



13- Electrical Commissioning

13.01 - Electrical - Commissioning Check Lists



System ID	030-EI-007	System Description	Substation Building Lighting and small power system
-----------	------------	--------------------	---





Project: 01251-100



<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-007	System Description	Substation Building Lighting and small power system
<div>13.02- Electrical Supplier Check Lists & Reports</div>					

14- Red Marked-up Drawings



System ID	030-EI-007
System Description	Substation Building Lighting and small power system
<div><div><div><div>Enppi</div><div>پتروپي</div><div>PETROJET</div></div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	

<div><div><div>Enppi</div><div>پتروپي</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	
System ID	030-EI-007
System Description	Substation Building Lighting and small power system
<div>14.01- P&ID</div>	

14.02- Instrumentation Drawings

System ID		030-EI-007
System Description		Substation Building Lighting and small power system
<div><div><div><div><div>Enppi</div><div>PROJECT</div></div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div></div>		

14.03- Electrical Drawings

<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	
System ID	030-EL-007
System Description	Substation Building Lighting and small power system